

## 2. Status of Project Implementation (as on December 2023)

Transformation Capacity (MVA)		Transmission Line (ckm)	
Total	Completed	Total	Completed
5848.65	5393	3482	3336

State	Total elements	Completed Elements	Status
Assam	116	115	Balance 13 elements expected progressively by December 2024.
Tripura	151	145	
Meghalaya	41	41	
Mizoram	11	10	
Nagaland	56	54	
Manipur	71	68	
<b>Total</b>	<b>446</b>	<b>433</b>	