

a. Status of Project Implementation (as on December 2023)

Transformation Capacity (MVA)		Transmission Line (ckm)	
Total	Completed	Total	Completed
1980	1100	3641	801
State	Total Elements	Completed Elements	Status
Arunachal Pradesh	234	112	Balance 139 elements expected progressively by Dec'24.
Sikkim	58	41	
Total	292	153	