

Status of 16 new AIIMS under PMSSY

| S.No. | State/UT | Location of AIIMS | Funds sanctioned (Rs. Crore) | Funds released so far (Rs. Crore) | Timelines for completion | Progress made so far |
|-------|----------------|--------------------|------------------------------|-----------------------------------|--------------------------|--|
| 1. | Andhra Pradesh | AIIMS, Mangalagiri | 1618 | 1137.92 | August, 2022 | <ul style="list-style-type: none">• Progress of construction work:<ul style="list-style-type: none">○ Phase I - OPD Block & Residential Complex: Completed○ Phase II - Hospital and Academic Campus: 99%• MBBS classes commenced from academic year 2018-19.• OPD services operationalised since 12.3.2019. |

| | | | | | | |
|----|---------|---------------------|------|--------|--|---|
| 1. | Assam | AIIMS, Guwahati | 1123 | 645.69 | October, 2022 | <ul style="list-style-type: none"> • Progress of construction work - 70.03% • MBBS classes commenced from academic year 2020-21 from a temporary campus. |
| 1. | Bihar | AIIMS, Darbhanga | 1264 | 0 | 48 months from date of handing over of encumbrance free land by State Government | <ul style="list-style-type: none"> • Encumbrance free land has not been handed over by State Govt. |
| 1. | Gujarat | AIIMS, Rajkot | 1195 | 459.5 | October, 2022 | <ul style="list-style-type: none"> • Progress of construction work - 37%. • MBBS classes commenced from academic year 2020-21 from a temporary campus. • OPD services operationalised with effect from 31-12-2021. |
| 1. | Haryana | AIIMS, Manethi | 1299 | 0 | 48 months from date of handing over of | <ul style="list-style-type: none"> • Encumbrance free land has not been |

| | | | | | encumbrance free land by State Government | handed over by State Govt. |
|----|------------------|-------------------------------|---------|---------|---|--|
| 1. | Himachal Pradesh | AIIMS, Bilaspur | 1471.04 | 1308.27 | July, 2022 | <ul style="list-style-type: none"> Progress of construction work - 97%. MBBS classes commenced from academic year 2020-21. OPD services operationalised with effect from 5-12-2021. |
| 1. | Jammu & Kashmir | AIIMS, Vijaypur, Samba, Jammu | 1661 | 875.68 | January, 2023 | <ul style="list-style-type: none"> Progress of construction work - 58% MBBS classes commenced from academic year 2020-21 from a temporary campus. |
| 1. | | AIIMS, Awantipora, Kashmir | 1828 | 463.67 | January, 2025 | <ul style="list-style-type: none"> Progress of construction work – 18%. |
| 1. | Jharkhand | AIIMS, Deoghar | 1103 | 730.65 | July, 2022 | <ul style="list-style-type: none"> Progress of construction work – 85.5%. |

| | | | | | | |
|----|-------------|-----------------|------|---------|------------|---|
| | | | | | | <ul style="list-style-type: none"> • MBBS classes commenced from academic year 2019-20 from a temporary campus. • OPD services operationalised with effect from 24-8-2021. • 250 bedded IPD operationalised since 12.7.2022. |
| 1. | Maharashtra | AIIMS, Nagpur | 1577 | 1174.05 | July, 2022 | <ul style="list-style-type: none"> • Progress of construction work: 100% • MBBS classes commenced from academic year 2018-19. • OPD services operationalised since 9.9.2019. |
| 1. | Punjab | AIIMS, Bathinda | 925 | 748.7 | July, 2022 | <ul style="list-style-type: none"> • Progress of construction work – 100%. • MBBS classes commenced from academic year 2019-20. • OPD services operationalised since 25.12.2019. |

| | | | | | | |
|----|------------|------------------|--------|-------|---------------|--|
| 1. | Tamil Nadu | AIIMS, Madurai | 1977.8 | 12.35 | October, 2026 | <ul style="list-style-type: none"> • 92% Pre-investment work completed. • Loan agreement signed between Govt. of India & Govt. of Japan. • Process to engage Project Management Consultant (PMC) started. • MBBS classes commenced from academic year 2021-22 from a temporary campus. |
| 1. | Telangana | AIIMS, Bibinagar | 1028 | 29.28 | January, 2025 | <ul style="list-style-type: none"> • Executing Agency for the main work appointed. • Tender for main construction work awarded. • MBBS classes commenced from academic year 2019-20. • OPD services operationalised since 2.6.2020. |

| | | | | | | |
|----|---------------|-------------------|------|---------|------------|---|
| 1. | Uttar Pradesh | AIIMS, Rae Bareli | 823 | 607.11 | Completed | <ul style="list-style-type: none"> • OPD & Residential block completed. • Medical College / Hospital completed • MBBS classes commenced from academic year 2019-20. • OPD services operationalised since 13.8.2018. |
| 1. | | AIIMS, Gorakhpur | 1011 | 851.72 | Completed | <ul style="list-style-type: none"> • Progress of construction work – 100%. • MBBS classes commenced from academic year 2019-20. • OPD services operationalised since 24.2.2019. • 300 bedded IPD operationalised since 7.12.2021. |
| 1. | West Bengal | AIIMS, Kalyani | 1754 | 1313.48 | July, 2022 | <ul style="list-style-type: none"> • Progress of construction work: 100% • MBBS classes commenced from academic year 2019-20. |

| | | | | | | |
|--|--|--|--|--|--|---|
| | | | | | | <ul style="list-style-type: none">• OPD services operationalised since 27.1.2021. |
|--|--|--|--|--|--|---|