

1. Kedarnath

Name of project	Integrated Development of Kedarnath
Sanctioned Project Cost	Rs.34.78Cr.
Month of Sanction	March 2016 (22.03.2016)
Project Completion Date	21.03.2018
Physical Progress (Overall)	100%

Sanctioned Project Components and Physical Status

Project component	Remarks/Deviation
Rudraprayag Economic Hygienic Food Shop, Toilet Block, Eco-Log Interpretation Center, Informative Signage, Snaan Ghat, Directional Signage, Sitting Arrangement, Solar LED Street Light, Parking, View Points	All approved interventions of the project have been successfully completed in June 2021.
Tilwara Parking, Sitting Arrangements, Solar LED Street Light, Toilet Block, Directional Signage	
Augustmuni Sitting Arrangement, Rest Shelter (3 Nos), View Point (2 Nos), Protection Walls, Toilet Block, Approach Road, Kiosk (2 Nos), Directional Signage, Informative Signage Tourist Information / Assistance Center, & souvenir shop, Snaan Ghat, Solar LED Street Light, Parking.	
Ukhimath Sitting Arrangement, Rest Shelter, View Point, Toilet Block, Approach Road, Directional Signage, Informative Signage, Eco Log Huts, Interpretation Center, Prasad Shops, Solar LED Street Light, Multilevel Parking.	
Guptakashi Sitting Arrangement, Toilet Block, Approach Road, Directional Signage, Informative Signage, Prasad Shop, Parking, Solar LED Street Light, Solid Waste Management	
Kalimath Food Kiosk, Retaining Wall, View Point, Rest Shelter, Toilet Block, Informative Signage, Directional Signage, Stone Bench, Water Stand Post, Shoe Rack, Dust Bin, Solar LED Street Light, Approach Road.	

Sitapur

Sitting Arrangement, Tourist Information Center,
SolarLEDStreetLight

IEC (At seven places)

VideoWall55", Dell Desktop i3, UPS-Luminous EB900,
0.9 KVA Exide Battery 200 AH, Canon Digital
Photocopier IR2520, CCTV, Surveillance, Wi-Fi Installation

New components at Jim Corbett