

**List of projects sanctioned under PRASHAD Scheme (as on 10.03.2025)**

(Rs. in Crore)

<b>State/UT</b>	<b>S. No.</b>	<b>Project Name</b>	<b>Sanction Year</b>	<b>Approved Cost</b>	<b>Amount Released</b>	<b>Physical Progress %</b>	<b>Financial Progress %</b>
Andhra Pradesh	1.	Development of Pilgrim Amenities at Amaravati	2015-16	27.77	27.77	100%	100%
	2.	Development of Srisailam Temple	2017-18	43.08	43.08	100%	100%
	3.	Development of Pilgrimage Amenities at Sri Varaha Lakshmi Narsimha Swami Vari Devasthanam at Simhachalam	2022-23	54.04	13.69	59%	25%
		Development of					

	4.	Pilgrimage Tourism Infrastructure in Annavaram Temple Town	2024-25	25.33	-	0%	0%
Arunachal Pradesh	5.	Development of Parshuram Kund	2020-21	37.88	31.02	92%	82%
Assam	6.	Development of Pilgrimage amenities at Kamakhya Temple	2015-16	29.80	29.80	100%	100%
Bihar	7.	Development at Patna Sahib	2015-16	29.62	29.62	100%	100%
	8.	Development of basic facilities at Vishnupad temple	2014-15	3.63	3.63	100%	100%
Chhattisgarh	9.	Development of Pilgrimage amenities at Maa Bamleshwari Devi	2020-21	48.44	40.19	90%	83%

		Temple					
Goa	10 .	Development of Bom Jesus Basilica	2024-25	16.46	-	0%	0%
Gujarat	11 .	Development of Dwarka	2016-17	10.46	10.46	100%	100%
	12 .	Development of Pilgrimage Amenities at Somnath	2016-17	45.36	45.36	100%	100%
	13 .	Development of Promenade at Somnath	2018-19	47.12	47.12	100%	100%
	14 .	Development of Pilgrimage Facilities at Ambaji Temple	2022-23	50.00	10.54	35%	21%
Haryana	15 .	Development of Mata Mansa Devi Temple and	2019-20	48.53	34.68	74%	71%

State/UT	S. No.	Project Name	Sanction Year	Approved Cost	Amount Released	Physical Progress %	Financial Progress %
		Nada Saheb Gurudwara					
Jammu and Kashmir	16.	Development at Hazratbal Shrine	2016-17	40.46	34.30	100%	85%
Jharkhand	17.	Development of Baba Baidya Nath Dham	2018-19	36.79	34.95	100%	89%
Karnataka	18.	Development of Pilgrimage Amenities at Sri Chamundeshwari Devi Temple	2023-24	45.71	0.00	0%	0%
Kerala	19.	Development at Guruvayur Temple	2016-17	45.19	45.19	100%	100%

Madhya Pradesh	20.	Development of Amarkantak	2020-21	49.99	34.73	89%	69%
	21.	Development of Omkareshwar	2017-18	43.93	43.93	100%	100%
Maharashtra	22.	Development of Trimbakeshwar	2017-18	45.41	29.93	93%	66%
Meghalaya	23.	Development of Pilgrimage Facilitation at Nongswalia Church, Nartiang Shakti Peeth, Aitnar Pool and Charantala Kali Temple	2020-21	29.29	27.78	100%	95%
Mizoram	24.	Development of Infrastructure for Pilgrimage and Heritage Tourism at Chite Vang, Zuangtai, Reiek and	2022-23	44.89	13.18	29%	29%

		Aizawl					
Nagaland	25.	Development of Pilgrimage Infrastructure at Molungkimong, Noksen Church, Aizuto, Wokha and Kohima	2018-19	25.20	23.56	100%	93%
	26.	Development of Pilgrimage Tourism Infrastructure at Zunheboto	2022-23	18.18	15.45	72%	85%
Odisha	27.	Infrastructure Development at Puri	2014-15	50.00	10.00	-	20%
Punjab	28.	Development of Karuna Sagar Valmiki Sthal at Amritsar	2015-16	6.40	6.40	100%	100%
	29.	Development	2021-22	31.57	17.49	79%	55%

		of Chamkaur Sahib					
Rajasthan	30.	Integrated Development of Pushkar/Ajmer	2015-16	32.64	26.11	100%	80%
	31.	Development at Shri Karni Mata Temple, Bikaner	2024-25	22.58	-	0%	0%

State/UT	S. No.	Project Name	Sanction Year	Approved Cost	Amount Released	Physical Progress %	Financial Progress %
Sikkim	32.	Development of Pilgrimage Facilitation at Four Patron Saints, Yuksom	2020-21	33.32	28.31	87%	85%

Tamil Nadu	33.	Development of Kanchipuram	2016-17	13.99	13.99	100%	100%
	34.	Development of Velankanni	2016-17	4.86	4.86	100%	100%
Telangana	35.	Development of Jogulamba Devi Temple	2020-21	38.90	33.07	72%	85%
	36.	Development of Pilgrimage and Heritage Tourism Infrastructure at Rudreshwara (Ramappa) Temple	2022-23	62.00	32.73	37%	53%
	37.	Development of Pilgrimage Infrastructure at Bhadrachalam	2022-23	41.38	8.43	29%	20%
Tripura	38.	Development of Tripura Sundari Temple	2020-21	34.43	28.01	79%	81%



Uttar Pradesh	39.	Development of Varanasi –Phase –I	2015-16	18.73	18.73	100%	100%
	40.	Development of Mathura- Vrindavan as Mega Tourist Circuit (Ph-II)	2014-15	10.98	10.98	100%	100%
	41.	Development of River Cruise Tourism at Varanasi	2017-18	9.02	9.02	100%	100%
	42.	Construction of Tourist Facilitation Centre at Vrindavan	2014-15	9.36	9.36	100%	100%
	43.	Development of Varanasi – Phase II	2017-18	44.60	31.77	100%	71%
	44.	Development of Infrastructure facilities at Govardhan	2018-19	37.59	30.97	100%	78%
	45.	Integrated Development of Kedarnath	2015-16	34.77	34.77	100%	100%

Uttarakhand	46.	Development of Infrastructure for Pilgrimage Facilitation in Badrinath Ji Dham	2018-19	56.15	38.38	85%	68%
	47.	Augmentation of Pilgrimage Infrastructure Facilities at Gangotri and Yamunotri Dham	2021-22	54.36	10.22	100%	18%
West Bengal	48.	Development of Belur Math	2016-17	30.03	23.39	100%	78%

\*\*\*\*\*